

ID	Task Name	Duration	Start	Finish		'26 Jun 14	'26 Jun 21	'26 Jun 28	'26 Jul 05	'26 Jul 12	'26 Jul 19	'26 Jul 26	'26 Aug 02	'26 Aug 09	'26 Aug 16	'26 Aug 23	'26 Aug 30	'26 Sep 06	'26 Sep 13	'26 Sep 20	'26 Sep 27	'26 Oct 04	'26 Oct 11	'26 Oct 18
1	Contract Review and Signing	4 days	Tue 26-06-16	Fri 26-06-19	Contract Review and Signing																			
2	Precon Submittals	10 days	Mon 26-06-22	Fri 26-07-03	Precon Submittals																			
3	Construction - Stage 1																							
4	Mobilization, Site Prep, ESC.	3 days	Tue 26-06-30	Thu 26-07-02	Mobilization, Site Prep, ESC.																			
5	Removals	25 days	Wed 26-07-01	Tue 26-08-04	Removals																			
6	Storm	25 days	Wed 26-07-01	Tue 26-08-04	Storm																			
7	Sanitary Structure Adjustments	25 days	Wed 26-07-01	Tue 26-08-04	Sanitary Structure Adjustments																			
8	Water Valve Adjustments	25 days	Wed 26-07-01	Tue 26-08-04	Water Valve Adjustments																			
9	Road Restoration	10 days	Mon 26-07-27	Fri 26-08-07	Road Restoration																			
10	Surface Works	11 days	Mon 26-08-10	Mon 26-08-24	Surface Works																			
11	Construction - Stage 2																							
12	Removals	39 days	Wed 26-08-05	Mon 26-09-28	Removals																			
13	Storm	39 days	Wed 26-08-05	Mon 26-09-28	Storm																			
14	Sanitary Structure Adjustments	39 days	Wed 26-08-05	Mon 26-09-28	Sanitary Structure Adjustments																			
15	Watermain Works: Valve Adjustments, Shutdown and Insulation	39 days	Wed 26-08-05	Mon 26-09-28	Watermain Works: Valve Adjustments, Shutdown and Insulation																			
16	Road Restoration	39 days	Wed 26-08-05	Mon 26-09-28	Road Restoration																			
17	Surface Works	18 days	Mon 26-09-28	Wed 26-10-21	Surface Works																			

Project: June 18 2026 Schedule
Date: Fri 26-06-19

Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	Progress
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	Progress