



Corporation of the Municipality of Thames Centre

4305 Hamilton Road, Dorchester, Ontario N0L 1G3 – Phone 519-268-7334 – Fax 519-268-3928 – www.thamescentre.on.ca – inquiries@thamescentre.on.ca

Municipality of Thames Centre
CONSTRUCTION UPDATE
King Street Storm Sewer Upgrade and Road Urbanization

July 27, 2026

Dear Property Owner / Resident,

The Municipality of Thames Centre (Municipality) hereby notifies and advises all residents and affected parties of the construction progress and update of the project **along King Street from Nissouri Road to Wye Creek Bridge**. A full-time inspector from WT Infrastructure Solutions Ltd., supported by periodic visits from our municipal staff, will continue to oversee the project to ensure everything runs as smoothly as possible. We're committed to keeping you informed and minimizing disruptions throughout this process.

Work Plan Staging– Please see attached map

Stage 1 Construction Update: Brooker Trail to Nissouri Road

- Storm sewer works – **Complete**
- Stringline for curb and gutter – **Scheduled Tuesday July 28, 2026**
- Curb and gutter installation – **Scheduled Thursday July 30, 2026**
- Base asphalt installation – **Scheduled Thursday August 6, 2026**
- Boulevard grading and sidewalk work is anticipated to be ongoing throughout all stages of the project
- Hydro One has begun some hydro pole replacements and will continue to complete as Blue-Con moves to stage 2.

Stage 1A (Deferred to early 2027): Nissouri Road and King Street Intersection

- Due to the required work in the intersection, Blue-Con requires a full intersection shut down. This work has been deferred to early 2027 to alleviate traffic concerns from surrounding construction projects (Plover Mills Bridge work and Clark Road Bridge work)



Corporation of the Municipality of Thames Centre

4305 Hamilton Road, Dorchester, Ontario N0L 1G3 – Phone 519-268-7334 – Fax 519-268-3928 – www.thamescentre.on.ca – inquiries@thamescentre.on.ca

Stage 2 Construction Update: Brooker Trail to the Wye Creek Bridge

- Asphalt Removals (south side of King Street only). Local Traffic will continue to have access – **Scheduled Tuesday July 28, 2026**
- Hydro One pole replacements – **Anticipated Tuesday July 28, 2026, to August 5, 2026**
- Storm Sewer Works and Servicing – Blue-Con is planning to complete servicing on the south side of the road. Once storm sewer services are complete on the south side of King Street, they will switch to the storm sewer and servicing work on the north side of King Street – **Anticipated August 6, 2026**
- Watermain work at Brooker Trail/ Aspen Circle – to be completed overnight to avoid a watermain shutdown during the day – Scheduling is still being coordinated. This work will have lane restrictions for access onto King Street from Aspen Circle and Brooker Trail – **Anticipated the week of August 10, 2026**
- Boulevard grading and sidewalk work is anticipated to be ongoing throughout all stages of the project

Stage 3: Final Restoration and Surface Asphalt

- Any remaining boulevard restoration and pedestrian crosswalk poles
- Sidewalk installation
- The surface layer of asphalt is being completed from one end of the project to the other at one time
- Line Painting

Contact Information

The Municipality is dedicated to keeping you informed and supported throughout the construction process. Feel free to contact the Municipality or WT Infrastructure Solutions Inc. anytime with questions or concerns – we're here to assist you. Stay up to date on the Municipal Website: <https://www.thamescentre.on.ca/KingStreetUpgrades26/>

Municipality of Thames Centre

Tanner Stanton

(519) 268-7334 Ext. 235

tstanton@thamescentre.on.ca

WT Infrastructure Solutions Inc

Jon Auckland

(226) 332-0789

jon.auckland@wtinfrastructure.ca

After Hours Water Emergency Number: (519) 930-8118